Hydrant Flow Report



work order:	26624		
date:	12.12.16		
·	_		

property:	St. Theresa's Goppert Hall		customer:	CMG Fire Protection		
address:	5600 Main Street		address:			
city & state:	Kansas City, MO	zip:	city & state:		zip:	
contact:		ph:	contact:		ph:	

this inspection performed in accordance with the applicable portions of nfpa 25 as defined in jayhawk fire sprinkler's performance specifications								
Hydrant #:	#1	#2						
Location:	Main St & E. 55th - South of track	In Front of School Bldg						
Nozzle:	2-1/2"	2-1/2"						
Static:	82	80						
Residual:	70	68						
Pitot:	40	40						
Flow:	1061	1061	0	0	0	0	0	0
Calculation @ 20 psi:	2576	2531	#NUM!	#NUM!	#NUM!	#NUM!	#NUM!	#NUM!



inspector's signature:	Andy Bussard / Derek Goudie	Nicet Cert	date: 12.12.16
owner/repres. signature:			date:

