## BOARD OF PUBLIC UTILITIES WATER DISTRIBUTION DIVISION FLOW TEST REPORT

LOCATION	1405 N. 98th St		DATE	9-9-15
TEST MADE BY C. FOOTE	LILEE BAILES 332 /	369	TIME	1:45
REPRESENTATIVE OF B.P.U.				
WITNESS		-		
STATE PURPOSE OF TEST				~ ~
IF PUMPS AFFECT TEST, INDICATE PUMPS OPERATING				
FLOW HYDRANT NO'S:	7565			
Size Nozzle	2.5"			
Static				
Pitot Reading	70			
GPM	1560		TOTAL GPM	_
Time	1:47			
RESIDUAL HYDRANT NO'S:	7566			
Static	78			
Residual	75			
PROJECTED RESULTS: @	20psi Residual	gpm;		
CONSUMPTION RATE DURING TEST				
REMARKS:				

See attached location map.

Form No. 6730

